

E-MEASUREMENT BOOK

NAME OF WORK: Drilling of Borewell and providing pump and Motor in Ward No:05

Name of the agency: M/s Kranthi Electrical (Prop of H.V.Nagaraj)

Work order No: EE(P-Y)/WO/PR/40/2017-18, Dt: 04-08-2017

Measured on : 12/07/2017 to 15/07/2017

EMB No: /17-18

Item No	Descriptions	No	Length	Breadth	Depth	Quantity	Remarks
13	Supply and delivery at site brand New texmo/ innova/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for operation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required accessories such as suction, casing suction strainers sand guard Non return valve etc. complete. The pump and motor shall form an integral unit with all the required fittings as per Specification and the directions of the Engineer In-charge of the work. 15 HP 30 stages						
1	VINAYAKA NAGARA 1ST MAIN 5THCROSS	1				1.00	
2	BELLAHALLI MAIN ROAD NEAR CIRCLE	1				1.00	
3	THRUMENAHALLI NEAR LAKE	1				1.00	

Contractor

[Signature]

Asst Engineer

E.E. (Project)

[Signature]
Asst. Executive Engineer

Page 25 of 75

Project Division
Asst. Exe Engineer
Velahanka Zone
Bangalore

E-MEASUREMENT BOOK

NAME OF WORK: Drilling of Borewell and providing pump and Motor in Ward No:05

Name of the agency: M/s Kranthi Electrical (Prop of H.V.Nagaraj)

Work order No: EE(P-Y)/WO/PR/40/2017-18, Dt: 04-08-2017

Measured on : 12/07/2017 to 15/07/2017

EMB No: /17-18

Item No	Descriptions	No	Length	Breadth	Depth	Quantity	Remarks
5	AGRAHARA VILLAGE NEAR BURRIAL GROUND	1				1.00	✓
6	KOGALII LAYOUT 7TH MAIN NEAR FLOUR MILL	1				1.00	✓
7	KOGALII LAYOUT 1ST MAIN 7 TH CROSS	1				1.00	✓
8	KATTIGENAHALLI MANJUNATHLAYOUT	1				1.00	✓
Actual Qty.							7.00
Total Tender Qty.							7.00
Now to be paid							7.00

Contractor

Coorors

Asst.Engineer

E-MEASUREMENT BOOK

NAME OF WORK: Drilling of Borewell and providing pump and Motor in Ward No:05

Name of the agency: M/s Kranthi Electrical (Prop of H.V.Nagaraj)

Work order No: EE(P-Y)/WO/PR/40/2017-18, Dt: 04-08-2017

EMB No: /17-18

Measured on : 12/07/2017 to 15/07/2017

Item No	Descriptions	No	Length	Breadth	Depth	Quantity	Remarks
15	KSRB13-3.1: Providing and fixing to wall celling and floor glavanised/ mild steel tubes (medium grade 1.27 kg /mt) B class 50 mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for separately) including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications and the directions of the Engineer In-charge of the work.						
		Mtr					
1	VINAYAKA NAGARA 1ST MAIN 5TH CROSS	1	282			282.00	✓
2	BELLAHALI MAIN ROAD NEAR CIRCLE	1	306			306.00	✓
3	THRUMENAHALLI NEAR LAKE	1	300			300.00	✓
4	BABA NAGAR 2ND STAGE 3RD CROSS	1	342			342.00	✓
5	AGRAHARA VILLAGE NEAR BURRIAL GROUND	1	180			180.00	✓
6	KOGALII LAYOUT 7TH MAIN NEAR FLOUR MILL	1	240			240.00	✓

E.E. (Project)

Contractor

Asst.Engineer

E-MEASUREMENT BOOK

NAME OF WORK: Drilling of Borewell and providing pump and Motor in Ward No:05

Name of the agency: M/s Kranthi Electrical (Prop of H.V.Nagaraj)

Work order No: EE(P-Y)/WO/PR/40/2017-18, Dt: 04-08-2017

Measured on : 12/07/2017 to 15/07/2017

EMB No: /17-18

Item No	Descriptions	No	Length	Breadth	Depth	Quantity	Remarks
7	KOGALII LAYOUT 1ST MAIN 7 TH CROSS	1	288			288.00	✓
8	KATTIGENAHALLI MANJUNATH LAYOUT	1	318			318.00	✓
9	BHAGATH ENCLAVE	1	342			342.00	✓
10	AYYAPPA LAYOUT KATTIGENAHALLI	1	336			336.00	✓
11	SRI RAMPURA NEAR MUNESH WARA TEMPLE	1	348			348.00	✓
12	SIVAPURA 4TH CROSS	1	336			336.00	✓
13	DEFENCE ENCLAVE(	1	300			300.00	✓
14	SIVAPURA 2ND CROSS	1	270			270.00	✓
Actual Qty.							4188.00
Total Tender Qty.							4200.00
Now to be paid							4188.00

Checked by E.E. (Project)

Contractor

[Signature]
Asst.Engineer